

RIVERSIDE COMMERCIAL COMPLEX

WEEKLY PROJECT PROGRESS REPORT · SYNTHETIC INTERVIEW DEMO DATA

Project	Riverside Commercial Complex	Report Date	28 August 2026
Report No.	RCP-028	Contractor	Apex Infrastructure Pvt. Ltd.
Prepared By	Site Engineering Team	Report Type	Weekly Progress Report

1. Overall Progress

Metric	Value	Observation
Planned Progress	68%	Planned cumulative progress at the reporting date.
Actual Progress	61%	Reported cumulative progress at the reporting date.

Overall site observation: Site progress remains below the planned progress due to material delivery delays and intermittent heavy rainfall.

2. Activity Progress

Activity	Status	Progress	Planned	Delay Hours	Delay Reason
Foundation Works	In Progress	92%	95%	8	Concrete delivery delayed
Structural Framing	In Progress	74%	82%	24	Steel delivery delayed
Electrical Installation	In Progress	48%	55%	12	Material shortage
Plumbing Works	In Progress	42%	45%	0	—
Masonry Works	In Progress	63%	70%	16	Heavy rainfall
Interior Finishing	Not Started	5%	10%	—	—

3. Site Issues

- Steel delivery delayed by supplier.
- Heavy rainfall affected masonry activities.
- Electrical materials are awaiting delivery.
- Limited workforce availability during the reporting period.

4. Site Observations

- Structural framing continues but remains affected by delayed steel deliveries.
- Masonry productivity decreased because of rainfall.
- Electrical installation is progressing below the planned level due to material availability.
- Foundation works are nearing completion.
- Plumbing activities are progressing steadily.

5. Management Notes

Priority should be given to resolving steel and electrical material availability. Site teams should monitor weather-related disruption and coordinate upcoming material deliveries.

6. Reporting Context

This report is synthetic demonstration data created for testing PRISM (Project Report Intelligence & Site Monitoring). It is intended to exercise document extraction, historical progress tracking, deterministic trend/risk analysis, schedule-impact evidence, and issue-evidence views. It does not represent a real construction project.

Prepared by: Site Engineering Team **Report Date:** 28 August 2026